

Date	Task	Crew Size	Scheduled Group/Comments
Sat, 10/20/2018	Wall Framing/Onsite Wall Raising	15	Westminster (2), Guilford UMC (3), Summit (6), First Lutheran (4)
Sat, 10/27/2018	Wall Framing/Blueboard/Finish	15	Westminster (3), Summit, (6), First Lutheran (3), Open (3)
Sat, 11/10/2018	Exterior Door and Window Install	12	Westover (6), First Baptist (6)
Sat, 11/17/2018	Siding 1/Scaffold Setup	12	First Lutheran (4), First Christian (4), Westminster (4)
Wed, 11/21/2018	Siding 2/Insulation	12	CUMC (5), WDC (7)
Sat, 11/24/2018	No Work-Thanksgiving		
Sat, 12/8/2018	Siding 3/Scaffold Teardown	12	First Baptist (6), Westover (6)
Sat, 12/15/2018	Priming	15	First Lutheran (4), First Christian (4), Westminster (6), Open (1)
Sat, 12/22/2018	No Work- Christmas		
Sat, 12/29/2018	No Work- New Year Holiday		
Sat, 1/5/2019	Paint 1	15	First Lutheran (4), First Christian (6), Guilford UMC (5)
Sat, 1/12/2019	Interior Trim	15	First Baptist (6), Westminster (6), Open (3)
Sat, 1/19/2019	Vinyl Floors/Bath & Kitchen	6	Open (6)
Sat, 1/26/2019	Cab. Install, Door & Bath Hdwe., Shelving	12	Westminster (6), Open (6)
Sat, 2/2/2019	Landscaping	15	Westover (15)
Sat, 2/9/2019	Trim over floors, Punch list	8	Open (8)
	Final Clean-up		Homeowner